

2019.02
Kennebunk Travel Plazas Parking Expansion
Project Update
July 16, 2021



The new northbound truck parking lot has been in use since its completion.

Contractor: Shaw Brothers

Bid Amount: \$ 9,276,980.50

Percent Complete last approved pay estimate: 90.8%

Project Schedule: Completion date November 19, 2021

Project Scope: The work consists of expanding the parking at the Kennebunk Travel Plazas (NB & SB) in the Town of Kennebunk, Maine. The parking expansion will separate the truck parking from passenger car parking, while providing additional capacity for both. The work includes acceleration and deceleration lane extensions, relocated ramps, parking improvements, parking expansions, perimeter road improvements, clearing, lighting, stormwater facilities, utility work, drainage, maintenance of traffic, signing and pavement markings, and traffic signal improvements.

Contractor Schedule: Shaw Brothers has completed majority of the project. They recently mobilized back to address a couple punch list items. They are also waiting on a couple lighting parts that are backordered as well. Their hope is to complete all lighting and punch list items by the end of July.