

2025.01
Pavement Rehabilitation, Guardrail & Drainage Improvements,
Bridge Joint Repairs
MM 13.4 to MM 20.0
June 20, 2025



Pike's quality control technician is cutting a core to check for pavement density.

Contractor: Pike Industries, Inc.

Bid Amount: \$13,139,344.50

Percent Complete last approved pay estimate: 30.5 %

Project Schedule: Completion date October 24, 2025.

Project Scope: The work consists of milling and paving mainline from MM 15.2 to MM 20.0; drainage repairs, guardrail, median grading from MM 13.4 to MM 20.0; joint repairs to the B & M Railroad Overpass at MM 19.0, the Sanford Road/ Routes 9 & 109 Overpass at MM 19.1, and the Wells Interchange Overpass at MM 19.3; and maintenance of traffic. Additional guardrail improvements at MM 21.4 and median improvements at MM 23.4 are also included.

Contractor Schedule: The contractor has milled the northbound lanes and has started paving. This will take several weeks and is weather dependent. Once all northbound lanes are paved, the contractor will start milling the southbound lanes. This is anticipated to take several months to complete.