

2026.06
Bridge Repairs – Wells and Kennebunk
Mile 19.9, 21.7, 23.6 and 24.7
August 28, 2026



The contractor is paving the Burnt Mills bridge deck in Wells.

Contractor: CPM Constructors, Inc.

Bid Amount: \$1,891,406.10

Percent Complete last approved pay estimate: 34 %

Project Schedule: Completion date November 20, 2026

Project Scope: The work consists of general repairs and modifications to Burnt Mill Road Underpass Bridge at mile 19.9, Coles Hill Road Underpass at mile 21.7, High Street Underpass at mile 23.6, and Cat Mousam Road Underpass at mile 24.7. The work includes milling and filling the asphalt wearing surfaces at all locations, parapet joint repairs and bridge joint repairs at Coles Hill Road, High Street, and Cat Mousam Road, haunch concrete removal at Burnt Mill Road, approach work and paving, maintenance of traffic and all other work incidental thereto in accordance with the plans and specifications.

Contractor Schedule: The contractor has mobilized to all four bridge locations and has completed the resurfacing of the four bridge decks. Expansion joint header concrete replacements only remain at Cat Mousam Road Bridge repairs in Kennebunk. The contractor will continue bridge repairs into late October 2026.