

2026.22
Toll Plaza Tunnel Repairs
Mile 67.0 & 100.2
August 28, 2026



Looking at West Gardiner Toll Plaza southbound stair enclosure for tunnel access.

Contractor: CPM Constructors

Bid Amount: \$876,700.00

Percent Complete last approved pay estimate: 43%

Project Schedule: Completion date September 18, 2026

Project Scope: The work consists of repairs to and within access tunnels beneath the Turnpike mainline toll plazas in the towns of New Gloucester and West Gardiner, Maine. The work includes canopy and tunnel drainage repairs, stairwell enclosure reconstruction, maintenance of traffic and all other incidental work thereto in accordance with the plans and specifications.

Contractor Schedule: The contractor has been working at the New Gloucester and West Gardiner Toll Plaza on the stairwell enclosure and resealing the toll booths to minimize water intrusion into the tunnel. The contractor also installs drainage outlet piping for new sump pumps installed at both locations.