

2025.17
Bridge Repair – Saco River Overpass: Mile 78.9
Forest Avenue Emergency Repairs: Mile 50.0
February 20, 2026



Looking south at the SB curb with anchor bolts held in place by plywood.

Contractor: CPM Constructors, Inc.

Bid Amount: \$1,638,885.84

Percent Complete last approved pay estimate: 38.8 %

Project Schedule: Completion date June 26, 2026.

Project Scope: The work consists of removing and reconstructing the concrete curbs on both sides of the southbound Saco River bridge, installing new railing anchorage and resetting the existing 2-bar aluminum bridge rail. The work at Forest Avenue bridge consists of removing pavement surface, partial depth and full depth deck chipping and patching, deck membrane repair, paving, asphaltic plug joint removal and reinstallation, and maintenance of all required traffic control devices.

Contractor Schedule: The contractor is preparing rebar and their form work for their first concrete placement in late February. Once they place that section of concrete, they'll work their way to the next section of bridge until all the repairs are complete. They are on track to complete the SB bridge by the end of March.