

2026.05
Bridge Repairs – Scarborough and South Portland
Mile 39.9, 44.3, and 44.91
August 28, 2026



The contractor repaints the steel bridge bearings.

Contractor: CPM Constructors, Inc.

Bid Amount: \$2,356,493.40

Percent Complete last approved pay estimate: 21 %

Project Schedule: Completion date November 20, 2026

Project Scope: The work consists of bridge repairs at three locations; Broadturn Road Underpass, I-295 Southbound Underpass and Maine Mall Road Underpass. The work generally consists of milling and paving the bridge and local road approaches, concrete haunch removal, concrete patch repair to the existing deck fascia and substructure, concrete pier repairs, cleaning and painting of existing bearings, replacing bearings, joint repairs, and concrete sealing. The work also includes maintenance of traffic, and all other work is incidental thereto in accordance with the plans and specifications.

Contractor Schedule: The contractor continues working on structural concrete repairs on I-295 Underpass bridge fascia and the median pier and the contractor has milled and paved the Maine Mall Road Bridge. The contractor also has repainted the steel bridge bearings. Bridge repair work will continue into late fall 2026.