

**2016.09**  
**Bridge Painting – Mousam River (MM 25),**  
**Exit 52, and Exit 53**  
**Project Update**  
**July 22, 2016**



Applying penetrating sealer at joint

**Contractor:** Saffo Contractors, Inc.  
**Percent Complete last approved pay estimate:** 19%

**Bid Amount:** \$1,249,875

**Project Schedule:** Substantially complete by October 15, 2016.

**Project Scope:**

**Mousam River Overpass Bridges:** Cleaning and painting selected areas of structural steel and metal work, and all non-galvanized bearing assemblies, with a high ratio co-polymerized calcium sulfonate paint system along with all work incidental thereto in accordance with the Specifications.

**Exit 52 Interchange Bridge:** Cleaning and painting selected areas of structural steel and metal work, and all non-galvanized bearing assemblies, with a three coat NEPCOAT paint system along with all work incidental thereto in accordance with these Specifications.

**Exit 53 Interchange Bridge:** Cleaning and painting all structural steel and all areas of metal work, excluding the fascia girders and galvanized cross frames, diaphragms, bearing bolsters and bearing assemblies installed in 2012, with a three coat NEPCOAT

**Contractor Schedule:** Saffo Contractors Inc. will complete painting the Mousam River Bridges in the next couple of weeks. They will be mobilizing to the Exit 52 Interchange Bridge over the next week or two getting the bridge ready for cleaning and painting.