

**2016.09**  
**Bridge Painting – Mousam River (MM 25),**  
**Exit 52, and Exit 53**  
**Project Update**  
**June 16, 2016**



**Contractor:** Saffo Contractors, Inc.  
**Percent Complete last approved pay estimate:** 0%

**Bid Amount:** \$1,249,875

**Project Schedule:** Substantially complete by October 15, 2016.

**Project Scope:**

**Mousam River Overpass Bridges:** Cleaning and painting selected areas of structural steel and metal work, and all non-galvanized bearing assemblies, with a high ratio co-polymerized calcium sulfonate paint system along with all work incidental thereto in accordance with the Specifications.

**Exit 52 Interchange Bridge:** Cleaning and painting selected areas of structural steel and metal work, and all non-galvanized bearing assemblies, with a three coat NEPCOAT paint system along with all work incidental thereto in accordance with these Specifications.

**Exit 53 Interchange Bridge:** Cleaning and painting all structural steel and all areas of metal work, excluding the fascia girders and galvanized cross frames, diaphragms, bearing bolsters and bearing assemblies installed in 2012, with a three coat NEPCOAT

**Contractor Schedule:** Saffo Contractors Inc. completed installing the protective shielding under the Mousam River Bridge. They are planning to begin cleaning the steel at the end of the month and begin painting.