

2014.04
Saco River Bridge Painting
Project Update
March 19, 2014



Contractor: Southern Roads & Bridge, LLC, Tarpon Springs, FL **Bid Amount:** \$1,291,605
Percent Complete last approved pay estimate: 0%

Project Schedule: October 17, 2014

Project Scope:

The work consists of painting the original steel superstructure with a high-ratio calcium sulfonate alkyd paint system as shown on the contract drawings and maintenance of traffic.

Contractor Schedule: Southern Roads & Bridge will begin work the beginning of April by installing the traffic control. Work consists of installing signs and restriping the lanes to the right to allow concrete barrier to be installed along the inside of the bridges.