

**2014.16**  
**York River & Cutts Road Bridge Repairs**  
**Project Update**  
**July 17, 2014**



**Contractor:** CPM Constructors, Freeport, ME  
**Percent Complete last approved pay estimate:** 0%  
**Project Completion:** December 15, 2015

**Bid Amount:** \$4,461.943

**Project Scope:**

The work consists of replacing the wearing surface and rehabilitating the substructure on the York River Bridges over the York River in York, Maine. The work includes wearing surface replacement, deck expansion joint replacement, pin& link connection cleaning and painting, abutment and pier cap concrete repairs, pier bent pile rehabilitation, abutment bearings replacement, pier bearing rehabilitation and maintenance of traffic.

**Contractor Schedule:** CPM Constructors has set out the concrete barrier closing off the right shoulder on the bridge. They are also widening the right shoulder to accept the phase two traffic. Over the next few weeks they will begin work on the piers.