

2015.02
Mainline Paving-MM 68-75
Royal River and Bald Hill Bridge Repair
Project Update
June 17, 2015



Deck Repairs on Bald Hill Road Bridge NB

Contractor: Pike Industries, Inc.

Bid Amount: \$3,837,189.00

Percent Complete last approved pay estimate: 0%

Project Schedule: Substantially complete on or before August 28, 2015

Project Scope: The pavement rehabilitation work consists of milling and resurfacing the two 12-foot wide lanes and the median shoulder from mile 68.5 to mile 74.9. The work also involves earthwork, tree plantings, bridge repairs at the Royal River and Bald Hill bridges, drainage, guardrail, pavement markings, and maintenance of traffic

Contractor Schedule: Pike Industries have been adjusting guardrail, replacing guardrail end treatments. They have also been working at Bald Hill and Royal River completing repairs to the fascia, deck and expansion joints.