

**2018.21
Interstate 195 Culvert Linings
Project Update
October 11, 2018**



Contractor: Ted Berry Company **Bid Amount:** \$ 26,3704.8
Percent Complete last approved pay estimate: 0%

Project Schedule: Completion date October 31, 2018.

Project Scope: The work consists of lining two existing culverts under Interstate 195 in the city of Saco, Maine. The 42” diameter Goosefare Brook culvert is located approximately 0.25 miles west of the I-195 toll booths where the southbound entry and exit lanes cross Goosefare Brook. The 36” diameter unnamed tributary to Goosefare brook culvert is located approximately 200 feet west of the I-195 toll booths. The work includes lining of the existing culverts with a UV light cured-in-place pipe (CIPP), placement of riprap armoring, filling an existing erosion hole, maintenance of traffic.

Contractor Schedule: Ted Berry has completed work lining the culverts, punch list work remains. When the liner is install, the ends are sealed and the liner is inflated with air. After the liner is inflated, a UV light is pulled through the culvert activating a hardener in the liner making it rigid.