

2024.07  
St. Lawrence & Atlantic Overpass (MM 74.50)  
Blackstrap Road Overpass (MM FS0.40)  
MCRR Overpass (EB/WB) (MM FS0.50/FS0.51)  
Gray Road (RTE 26 & 100) UNDERPASS (MM FS0.70)  
June 20, 2025



The contractor performs an elastomeric concrete header replacement on northbound lane 1

**Contractor:** CPM Constructors

**Bid Amount:** \$2,517,008.00

**Percent Complete last approved pay estimate:** 61.6%

**Project Schedule:** Completion date November 21, 2025.

**Project Scope:** The work consists of bridge repairs at four locations. The St. Lawrence & Atlantic Overpass in the City of Auburn, the Blackstrap Road Overpass in the Town of Falmouth, the MCRR Overpass (EB/WB) in the Town of Falmouth, and the Gray Road (Route 26 & 100) Underpass in the Town of Falmouth. The work generally consists of joint modifications and header installations, adjacent pavement replacement, removing existing girder haunches, abutment patch repairs, and miscellaneous superstructure and substructure repairs.

**Contractor Schedule:** The contractor is currently working on the second phase (high-speed lanes) at the St Lawrence & Atlantic Overpass. Once they complete the elastomeric headers, they will remove their traffic control and restripe the missing lines. This is the last bridge in this contract.