

2026.04
Cleaning and Painting of Steel Structures
MM4.8-Beech Ridge Rd, MM10.6-Mountain Rd, MM13.8- Berwick Rd, MM25.3-Fletcher St
May 22, 2026



Above is Beech Ridge Road with the contractor's containment system getting ready to sandblast the old coating system and rust off the steel girders.

Contractor: Panther Industrial Painting, LLC

Bid Amount: \$2,456,121.50

Percent Complete last approved pay estimate: 13.5 %

Project Schedule: Completion date November 20, 2026.

Project Scope: The work consists of cleaning and painting specified areas of structural steel and metal work, and all non-galvanized bearing assemblies, with a NEPCOAT Qualified Products List B paint system along with all work incidental thereto in accordance with these Specifications.

Contractor Schedule: The contractor is making progress sandblasting and applying the first coat of the three-coat paint system. It is anticipated to take at least a month to complete this process. Once complete, they'll relocate all materials and equipment to Mountain Road.