

2026.04
Cleaning and Painting of Steel Structures
MM4.8-Beech Ridge Rd, MM10.6-Mountain Rd, MM13.8- Berwick Rd, MM25.3-Fletcher St
August 28, 2026



Shown is the contractor's rapid deployment unit. This is used to collect the blasting media as part of cleanup of the existing girders prior to painting them.

Contractor: Panther Industrial Painting, LLC

Bid Amount: \$2,456,121.50

Percent Complete last approved pay estimate: 66.9

Project Schedule: Completion date November 20, 2026

Project Scope: The work consists of cleaning and painting specified areas of structural steel and metal work, and all non-galvanized bearing assemblies, with a NEPCOAT Qualified Products List B paint system along with all work incidental thereto in accordance with these specifications.

Contractor Schedule: The contractor has completed the Berwick Road coating system and is relocating to Fletcher Street where they'll blast the old coating system and rust off the bridge girders and then apply the three-coat paint system to the prepped structural steel. The contractor anticipated finishing this work by the end of September 2026.