2013.02
Pavement and Guardrail Rehabilitation Litchfield MM85 to MM98
Project Update
October 10, 2013

Contractor: Lane Construction Corporation **Bid Amount:** $3,191,666.90
Percent Complete last approved pay estimate: 26% **Eng. Estimate: $**3,267,338.53

Project Schedule: Substantially complete on or before October 18, 2013

Project Scope: The pavement rehabilitation work consists of milling and resurfacing the two 12-foot wide lanes in Locations 1 and 2 from mile 88.6 to mile 92.8. The work also involves drainage, partial depth pavement repair, berm drop-off correction, pavement markings, guardrail work and maintenance of traffic.

Contractor Schedule: Lane has completed paving and is the process of final striping. They are projected to be completed on time.