2014.06
West Road Bridge Rehabilitation
Project Update
July 21, 2014

Contractor: Wyman & Simpson – Richmond, ME **Bid Amount:** $1,094,814
Percent Complete last approved pay estimate: 27%

Project Schedule: Substantial Completion October 17, 2014. Completion June 19, 2015

Project Scope:
The work consists of replacing the West Road bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails and maintenance of traffic.

Contractor Schedule: Wyman & Simpson has removed the structural steel and are reconstructing the abutments and completing repairs at the piers. They are planning to set the new structural steel by the middle of August.