2014.07
Litchfield Road Underpass Replacement
Project Update
March 19, 2014

Contractor: Wyman & Simpson – Richmond, ME **Bid Amount:** $1,564,734.52
Percent Complete last approved pay estimate: 0%

Project Schedule: Substantial Completion – November 15, 2014. Final Completion - June 11, 2015

Project Scope:
The work consists of replacing Litchfield Road bridge superstructure over the Maine Turnpike and completing concrete repairs on Vaughn Brook culvert both in the City of Hallowell, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, culvert repairs and maintenance of traffic.

Contractor Schedule: Wyman & Simpson will begin mobilizing on site the last week of March. Work will consist of installing construction signs and installing shielding under the bridge over the roadway.