2015.13
Falmouth Exit 52 Open Road Toll Conversion
Project Update
December 8, 2015

Gantry foundation footer

Contractor: Shaw Brothers Construction, Inc. **Bid Amount: $8,282,827.25**
Percent Complete last approved pay estimate: 18%

Project Schedule: Substantially complete by July 28, 2017.

Project Scope: The work consists of converting the exterior two lanes in the eastbound direction to the new cash system, construction of two new westbound cash lanes, construction of a precast pedestrian tunnel for employee access and utilities, demolition of the remaining cash lanes and conversion from cash/E-ZPass into ORT lanes, and reconstruction of the mainline to accommodate approach and departure grade differentials at the modified plaza for the Maine Turnpike.

Contractor Schedule: Shaw Brothers has begun to blast ledge on the eastbound lanes of the toll plaza and begin concrete work on the new gantry foundation westbound.