2018.01
Pavement Rehabilitation
(Litchfield / West Gardiner)
Project Update
August 29, 2018

Contractor: Pike Industries **Bid Amount: $2, 448,806.70**
Percent Complete last approved pay estimate: 78%

Project Schedule: Completion date August 15, 2018.

Project Scope: The pavement rehabilitation work consists of milling and filling two 12-foot wide lanes and the four-foot shoulder and the Exit 102 ramps from mile 98.0 to mile 102.17 excluding areas around Cobbeessecontee Bridge and the West Gardiner Exit103. The work also involves earthwork, drainage, guardrail, pavement markings, maintenance of traffic.

Contractor Schedule: Pike Industries completed their work. They have a few days of work to pave the roadway approaches at Cobbosseeconttee Stream.