2018.01
Pavement Rehabilitation
(Litchfield / West Gardiner)
Project Update
June 26, 2018

Placing Glassgrid to help support the pavement structure

Contractor: Pike Industries **Bid Amount: $2, 448,806.70**
Percent Complete last approved pay estimate: 11%

Project Schedule: Completion date August 15, 2018.

Project Scope: The pavement rehabilitation work consists of milling and filling two 12-foot wide lanes and the four-foot shoulder and the Exit 102 ramps from mile 98.0 to mile 102.17 excluding areas around Cobbeessecontee Bridge and the West Gardiner Exit103. The work also involves earthwork, drainage, guardrail, pavement markings, maintenance of traffic.

Contractor Schedule: Pike Industries has completed guardrail adjustment and full depth reconstruction underneath the Route 126 underpass. They began milling and crack sealing. They should be completing milling operations over the next couple of week and begin shim paving.