2018.21
Interstate 195 Culvert Linings
Project Update
August 29, 2018

Contractor: Ted Berry Company **Bid Amount:** $ 26,3704.8
Percent Complete last approved pay estimate: 0%

Project Schedule: Completion date October 31, 2018.

Project Scope: The work consists of lining two existing culverts under Interstate 195 in the city of Saco, Maine. The 42" diameter Goosefare Brook culvert is located approximately 0.25 miles west of the I-195 toll booths where the southbound entry and exit lanes cross Goosefare Brook. The 36" diameter unnamed tributary to Goosefare brook culvert is located approximately 200 feet west of the I-195 toll booths. The work includes lining of the existing culverts with a UV light cured-in-place pipe (CIPP), placement of riprap armoring, filling an existing erosion hole, maintenance of traffic.

Contractor Schedule: Ted Berry is planning mobilize on site the second week of September.